BHRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name Of Work	Providing LED Light at Bhuvaneshwarinagara park in wrad no 6 ByatarayanapuraSub Division
2	Estimate cost / amount	10.00 Lakhs
3	Name Of Contractor	M/s KRIDL
4	Amount of Contractor	Rs.1000000/-
5	Agreement No.	15/18-19 Dated: 21.07.2018.
6	No. and date Under which the work order has been issued	15/18-19 Dated: 21.07.2018.
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension	Yes
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	Yes
	1. Form	
	2. Form	
11	Work Carried out by the contractor during the original period stipulated in contract	90 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	Yes
14	Time now applied for	155 Days
15	Date of recommending time limit applied	
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	Yes
18	Probable time required for completion of remaining work	Nil

19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Wheather the notice as per clause has been issued	Nil
21	Report by Asst. Executive engineer	Delay of work due to development of path way work by this park from horticulture department. After finishing the civil work this work carried out
22	Recommendation of executive engieer	After finishing the path way work this electrical work is taken each of work may be recommended for approval

Asst. Engineer BBMP

Asst. Executive Engineer
BBMP Yelahanka Zone

Executive Engineer
BBMP Yelahanka Zone

Chief Engineer
BBMP Yelahanka Zone